

2011 17:05

**Minutes of the Review Meeting on progress of construction work of BPUT Campus at Chhend, Rourkela held on 20.05.2011 at 10.30 AM in the Conference Hall of Industries Department, Government of Orissa, Bhubaneswar.**

The meeting was chaired by the Principal Secretary to Government, Industries Department, Orissa, Bhubaneswar. The Registrar, In-charge, BPUT, Orissa, the Chief Engineer, IDCO and the Joint Secretary to Government, Industries Department were present in the meeting.

At the outset, the Principal Secretary welcomed all the members and reviewed the progress of the construction work of BPUT Campus at Chhend, Rourkela. After a detailed discussion, the following decisions are taken.

1. BPUT had engaged one Architect Consultant for preparation of drawings designs of the University building at Chhend, Rourkela. But the Architect Consultant did not submit the drawings of the University Building. The construction work of University Campus has been stopped since January, 2010 in absence of drawings. Government orders will be taken to take action against those who have allowed 5% of the project cost to the architect. The Registrar, Incharge, BPUT will submit all relevant papers to Government for detailed examination of this issue.
2. The Register will give notice to the Architect Consultant explaining what he is supposed to do and what he has not done and take immediate action against the Architect Consultant in invoking the provisions contained in the Agreement in consultation with CE, IDCO.
3. Payment to the Architect, pending if any, may be stopped.
4. IDCO is the executing agency in respect of construction work of BPUT building at Chhend, Rourkela. Out of the project cost of 26 crores, IDCO has received 16 crores. IDCO will provide a detailed report on year-wise receipt of funds, physical progress of the work and Utilisation Certificate submitted to this Department within a week.

The meeting ended with vote of thanks to the Chair.

Sd/-  
(T. Ramachandru)  
Principal Secretary to Government